



FUNDED BY THE EUROPEAN UNION



On-grid Solar PV Systems at Four Public Hospitals in Lebanon

Solar for Health (S4H)

under the kWf KfW Bankengruppe funded Solar for Health project' implemented by Earth Technologies


About Us



Earth Technologies is a renewable Energy and Energy efficiency company, specialized in developing, supplying, designing and installing solar PV plants, solar water heating, energy efficiency systems, solar lighting, LED lighting, solar water pumping, sustainable electrical and mechanical designs and contracting.

Earth Technologies was incorporated in January 2011, and has since then designed and installed hundreds of **solutions including:**

- PV Power Plants (off grid, on grid, grid interactive)
- Solar telecom sites
- Energy audits
- Solar thermal water heating systems
- LED lights and solar street lights



Project Summary


- Supply, Installation, Commissioning, Operation and Maintenance of Four On-grid Solar PV Systems at Four Public Hospitals in Lebanon

Halba: 93.62 kWp

Bouar: 94.16 kWp


Tripoli: 67.41 kWp

Bsharre: 19.26 kWp



Halba Hospital

- PV size: 93.62 kWp
- Number of panels: 175
- Mounting structure: Carport
- On-grid inverters: 4 units
SMA STP25000TL




Bouar Hospital

- PV size: 94.16 kWp
- Number of panels: 176
- Mounting structure: Elevated structure on roof
- On-grid inverters: 4 units
SMA STP25000TL





Tripoli Hospital

- PV size: 67.41 kWp
- Number of panels: 126
- Mounting Structure: aluminum structure fixed on curbstones and direct bolting on peripheral parapet
- On-grid inverters: 3 units SMA STP25000TL



Bsharre Hospital


- PV size: 19.26 kWp
- Number of panels: 36
- Mounting structure: Elevated structure on the roof
- On-grid inverters: 1 unit SMA STP25000TL



Project Timeline



FUNDED BY THE EUROPEAN UNION



Project Progress Update

- 75% of Electrical Works were completed in Halba, Bsharre, Tripoli and Bouar Hospitals



Halba



Bsharre




Tripoli



Bouar

Project Progress Update

- 75% of Civil Works were completed in Halba, Bsharre, Tripoli and Bouar Hospitals
- In Halba, the land turned out to be unsuitable for the structure installation (landfill), additional works are being taken to be able to install the carport



Operation and Maintenance



The Operation and maintenance activities are part of Earth Technologies Contract with UNDP:

- ✓ Regular Checkup on the system to make sure the system remains fully functional
- ✓ Regular cleaning of the panels from debris and dirt
- ✓ Checking of the PV mounting system, to make sure the components remain properly installed
- ✓ Close checkup to identify loose connection, cables, MC4 connectors, joints, etc.
- ✓ Inspect and clean inverters fan filters, panel boards grills and other accessories
- ✓ Inspection of all electrical devices including SPDs, circuit breakers, fuses, etc. and replacing defective ones



Main Issues

1 Material Procurement	2 Logistics	3 Technical
<p>Several difficulties were faced in material procurement due to disturbance in the supply chain</p> <p>Examples:</p> <ol style="list-style-type: none">1. Change in PV modules production line (Technical and financial impact)2. Shortage in supply of inverters (Schedule and financial impact)3. Shipping rates increase (Financial impact)4. Production delay due to Chinese power shortages and holidays (Schedule impact)	<p>Unforeseen difficulties in performing some works on site which caused extra delays and cost</p> <p>Examples:</p> <ol style="list-style-type: none">1. Increase in transportation and fuel costs (Financial impact)2. Some hospitals locations were difficult to easily pour concrete by pump- alternative methods were used (Schedule and financial impact)3. Delays are being faced in customs clearance at Beirut Port (Schedule impact)	<p>Some Technical issues were faced during the execution of the works</p> <p>Examples:</p> <ol style="list-style-type: none">1. Unclear requirements for cable routing in Halba (Technical and financial impact)2. Lack of soil study for parking area and arising issues after excavation (Schedule and financial impact)3. Lack of structural study for roofs (Schedule and technical impact)

Lessons Learned



✓ Safety margin for material fluctuation

In the current situation of instability of the supply chain, some safety margin should be taken for materials cost and for project scheduling

✓ Performing structure and soil analysis

In places where PV support structure is required to be elevated and to support high wind loads (140km/h) a profound structural and soil analysis should be performed beforehand to make sure the existing area where the structure will be installed can withstand the load

✓ Proper Planning and contingency measure is essential

Beside having a clear plan and schedule for performing the work, it is very important to assess the risks that may cause delays and prepare contingency plans to counter them



Thank you!

We are ready to answer your questions

